

QMUL Garrod BLSA - Preliminary Programme

02/12/2022 created with QuickPlan for macOS

220328 - TENDER - 221202



Task	Start	Finish	2022		2023											
			Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
	15 Nov 2022	15 Sep 2023		◆		◆	◆									
Statutory Consents	15 Nov 2022	27 Feb 2023	Statutory Consents													
Planning - Application Compilation	15 Nov 2022	2 Dec 2022	Planning - Application Compilation													
Planning - Submission Date	5 Dec 2022	5 Dec 2022	◆ Planning - Submission Date													
Planning - Validation Period	6 Dec 2022	19 Dec 2022	Planning - Validation Period													
Planning - Determination Period	20 Dec 2022	27 Feb 2023	Planning - Determination Period													
Moves Programme - Decant	28 Nov 2022	30 Dec 2022	Moves Programme - Decant													
Decant (People & Furniture)	28 Nov 2022	30 Dec 2022	Decant (People & Furniture)													
Tender	28 Nov 2022	27 Jan 2023	Tender													
Coordination & Compilation	28 Nov 2022	2 Dec 2022	Coordination & Compilation													
Tender Issue	5 Dec 2022	5 Dec 2022	◆ Tender Issue													
Tender Period	5 Dec 2022	13 Jan 2023	Tender Period													
Tender Return	13 Jan 2023	13 Jan 2023	◆ Tender Return													
Tender Review & Reporting	16 Jan 2023	27 Jan 2023	Tender Review & Reporting													
Early Decant & Orders (by QMUL)	30 Nov 2022	19 Mar 2023	Early Decant & Orders (by QMUL)													
Barts Collection Portrait Decant	6 Feb 2023	17 Feb 2023	Barts Collection Portrait Decant													
Old Library Pendants	2 Jan 2023	13 Jan 2023	Old Library Pendants													
IT/AV Lead (24w)	30 Nov 2022	19 Mar 2023	IT/AV Lead (24w)													
Contractor Appointment	3 Feb 2023	24 Feb 2023	Contractor Appointment													
Letter of Intent Issued	3 Feb 2023	3 Feb 2023	◆ Letter of Intent Issued													
Contract Pack Production	6 Feb 2023	10 Feb 2023	Contract Pack Production													



